
















Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name _____ Signature _____

| ID | | Task Name | Duration | Start | Finish | Predec | Resource Names | Fe S |
|----|---|--|----------------|---------------------|---------------------|-----------|--------------------|---------|
| 1 | | Basement Finish | 91 days | Tue 8/30/05 | Tue 1/3/06 | | | |
| 2 | | Rough Construction | 60 days | Tue 8/30/05 | Mon 11/21/05 | | | |
| 3 |  | Deposit Payment & Signature | 0 days | Tue 8/30/05 | Tue 8/30/05 | | Homeowner | |
| 4 | | Create Material List & Fax to Home Depot | 19 days | Tue 8/30/05 | Fri 9/23/05 | 3 | Project Manager | |
| 5 |  | Permit Approval | 19 days | Tue 8/30/05 | Fri 9/23/05 | 3 | Sebring Services | |
| 6 |  | Site Prep. (Homeowner clears basement) | 19 days | Tue 8/30/05 | Fri 9/23/05 | 3 | Homeowner | |
| 7 |  | Create & Fax Material List | 19 days | Wed 10/26/05 | Mon 11/21/05 | 3 | Project Manager | |
| 8 |  | Order Shower Valve & Surround/Base | 19 days | Wed 10/26/05 | Mon 11/21/05 | 3 | Project Manager | |
| 9 |  | 2nd Payment Due (Start) | 0 days | Fri 9/23/05 | Fri 9/23/05 | 5 | | |
| 10 |  | Tear Out | 2 days | Wed 10/26/05 | Thu 10/27/05 | 5 | Sebring Services | |
| 11 |  | Frame Basement | 3 days | Fri 10/28/05 | Tue 11/1/05 | 5,10 | Framer | |
| 12 |  | Break Floor for Rough Plumbing | 1 day | Wed 11/2/05 | Wed 11/2/05 | 11 | Sebring Services | |
| 13 |  | Measure for Railing | 1 day | Thu 11/3/05 | Thu 11/3/05 | 12 | Stair Company | |
| 14 |  | Measure & Order all doors and trim | 1 day | Thu 11/3/05 | Thu 11/3/05 | 12 | Project Manager | |
| 15 | | Deliver Shower Valve & Surround/Base | 1 day | Thu 11/3/05 | Thu 11/3/05 | 12 | Sebring Services | |
| 16 | | Cabinetry Order Deadline | 1 day | Thu 11/3/05 | Thu 11/3/05 | 12 | Cabinet Company | |
| 17 | | Scrap Out Garbage and Materials | 1 day | Fri 11/4/05 | Fri 11/4/05 | 15 | Sebring Services | |
| 18 |  | 3rd Payment Due | 0 days | Fri 11/4/05 | Fri 11/4/05 | 17 | | |
| 19 |  | Rough Plumbing | 2 days | Mon 11/7/05 | Tue 11/8/05 | 17 | Plumber | |
| 20 | | HVAC | 1 day | Wed 11/9/05 | Wed 11/9/05 | 19 | Furnace Company | |
| 21 | | Schedule Rough & Insulation Inspections | 0 days | Wed 11/9/05 | Wed 11/9/05 | 20 | Project Manager | |
| 22 | | Rough Electrical | 4 days | Thu 11/10/05 | Tue 11/15/05 | 20 | Electrician | |
| 23 | | Carpet/Tile Order Deadline | 1 day | Wed 11/16/05 | Wed 11/16/05 | 22 | Tile Company | |
| 24 | | Plumbing Fixture(s) Order Deadline | 1 day | Wed 11/16/05 | Wed 11/16/05 | 22 | Plumbing Supplier | |
| 25 | | Scrap Out Electrical & Plumbing Garbage | 1 day | Wed 11/16/05 | Wed 11/16/05 | 22 | Sebring Services | |
| 26 | | Rough Walk Through | 1 day | Wed 11/16/05 | Wed 11/16/05 | 22 | Project Manager | |
| 27 | | 4th Payment Due | 0 days | Wed 11/16/05 | Wed 11/16/05 | 26 | | |
| 28 | | Inspection | 1 day | Thu 11/17/05 | Thu 11/17/05 | 26 | City of Naperville | |
| 29 | | Insulation | 1 day | Fri 11/18/05 | Fri 11/18/05 | 28 | Sebring Services | |
| 30 | | Inspection (Insulation) | 1 day | Mon 11/21/05 | Mon 11/21/05 | 29 | City of Naperville | |
| 31 | | Finish Construction | 31 days | Tue 11/22/05 | Tue 1/3/06 | 30 | | |
| 32 | | Drywall | 1 day | Tue 11/22/05 | Tue 11/22/05 | 30 | Drywall | |
| 33 | | Scrap Out Drywall & Insulation | 1 day | Wed 11/23/05 | Wed 11/23/05 | 32 | Sebring Services | |
| 34 | | Taping | 5 days | Thu 11/24/05 | Wed 11/30/05 | 33 | Taper | |
| 35 |  | Install Railing | 1 day | Thu 12/1/05 | Thu 12/1/05 | 34 | Stair Company | |
| 36 |  | Install Cabinets | 2 days | Fri 12/2/05 | Mon 12/5/05 | 35,34 | Carpenter | |
| 37 | | Doors & Trim | 2 days | Tue 12/6/05 | Wed 12/7/05 | 36 | Carpenter | |
| 38 | | Install Skirtboards | 1 day | Thu 12/8/05 | Thu 12/8/05 | 37 | Carpenter | |
| 39 | | 5th Payment Due | 0 days | Thu 12/8/05 | Thu 12/8/05 | 38 | | |
| 40 |  | Measure For Countertops | 1 day | Fri 12/9/05 | Fri 12/9/05 | 38 | Fabricator | |
| 41 | | Ceramic Tile Install & Grout | 2 days | Mon 12/12/05 | Tue 12/13/05 | 40 | Tile Company | |
| 42 |  | Paint Basement | 4 days | Wed 12/14/05 | Mon 12/19/05 | 41 | Painter | |
| 43 | | Drop Ceiling | 1 day | Tue 12/20/05 | Tue 12/20/05 | 42 | Ceiling Company | |
| 44 | | 6th Payment Due | 0 days | Tue 12/20/05 | Tue 12/20/05 | 43 | | |
| 45 | | Walk Through/Create punch list | 1 day | Wed 12/21/05 | Wed 12/21/05 | 43 | Sebring Services | |
| 46 | | Scrap Out Garbage | 1 day | Wed 12/21/05 | Wed 12/21/05 | 43 | Sebring Services | |
| 47 |  | Backout & Punch List | 1 day | Wed 12/21/05 | Wed 12/21/05 | 43 | Sebring Services | |
| 48 | | HVAC Trim | 1 day | Thu 12/22/05 | Thu 12/22/05 | 47 | Furnace Company | |
| 49 | | Trim Electric | 1 day | Fri 12/23/05 | Fri 12/23/05 | 48 | Your Electrician | |
| 50 | | Carpet install | 2 days | Mon 12/26/05 | Tue 12/27/05 | 49 | Carpet Company | |
| 51 |  | Install Countertops | 1 day | Wed 12/28/05 | Wed 12/28/05 | 50 | Fabricator | |
| 52 |  | Trim Plumbing | 1 day | Thu 12/29/05 | Thu 12/29/05 | 51 | Plumber | |
| 53 | | Schedule Final Inspection | 0 days | Thu 12/29/05 | Thu 12/29/05 | 52 | Project Manager | |
| 54 | | Final Walk Through | 1 day | Fri 12/30/05 | Fri 12/30/05 | 53 | Project Manager | |
| 55 |  | Paint Touch-up | 1 day | Mon 1/2/06 | Mon 1/2/06 | 54 | Perfected Painting | |

This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.



Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name _____ Signature _____

| ID | | Task Name | Duration | Start | Finish | Predec | Resource Names | Fe S |
|----|--|--------------------------|----------|------------|------------|--------|--------------------|---------|
| 56 | | Final Inspection | 1 day | Tue 1/3/06 | Tue 1/3/06 | 55 | City of Naperville | |
| 57 | | C.O. & Final Payment Due | 0 days | Tue 1/3/06 | Tue 1/3/06 | 56 | | |

This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.