

Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name _____ Signature _____

ID		Task Name	Duration	Start	Finish	Predec	Resource Names	Fe S
1		Kitchen Remodel	29 days	Wed 8/10/05	Mon 9/19/05			
2		Rough Construction	29 days	Wed 8/10/05	Mon 9/19/05			
3		Deposit Payment & Signature	0 days	Wed 8/10/05	Wed 8/10/05		Homeowner	
4		Site Prep. (Homeowner prepare for remodel)	3 days	Wed 8/10/05	Fri 8/12/05	3	Homeowner	
5		2nd Payment Due (Start)	1 day	Mon 8/15/05	Mon 8/15/05	4		
6		Tear Out	3 days	Mon 8/15/05	Wed 8/17/05		Sebring Services	
7		Install Hardwood Flooring	2 days	Thu 8/18/05	Fri 8/19/05	6	Sebring Services	
8		Rough Plumbing (If Any)	1 day	Mon 8/22/05	Mon 8/22/05	7	Plumber	
9		Rough Electrical	1 day	Tue 8/23/05	Tue 8/23/05	8	Electrician	
10		3rd Payment Due	0 days	Tue 8/23/05	Tue 8/23/05	9		
11		Install Cabinets	2 days	Wed 8/24/05	Thu 8/25/05	9	Carpenter	
12		Measure for granite	1 day	Fri 8/26/05	Fri 8/26/05	11	Fabricator	
13		5th Payment Due	0 days	Fri 8/26/05	Fri 8/26/05	12		
14		Install Granite	8 days	Mon 8/29/05	Wed 9/7/05	12	Fabricator	
15		Ceramic Tile Backsplash	2 days	Thu 9/8/05	Fri 9/9/05	14	Sebring Services	
16		Trim Plumbing	1 day	Mon 9/12/05	Mon 9/12/05	15	Plumber	
17		Trim Electric	1 day	Tue 9/13/05	Tue 9/13/05	16	Electrician	
18		Final Coat(s) to Floor	4 days	Wed 9/14/05	Mon 9/19/05	17	Sebring Services	
19		C.O. & Final Payment Due	0 days	Mon 9/19/05	Mon 9/19/05	18		

This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.