



Please fax me a signed copy of this schedule verifying availability on the enclosed dates. If there are any scheduling concerns please call me ASAP. Name \_\_\_\_\_ Signature \_\_\_\_\_

ID		Task Name	Duration	Start	Finish	Predec	Resource Names	Fe S
1		<b>Basement Finish</b>	<b>54 days</b>	<b>Wed 8/31/05</b>	<b>Mon 11/14/05</b>			
2		<b>Rough Construction</b>	<b>54 days</b>	<b>Wed 8/31/05</b>	<b>Mon 11/14/05</b>			
3		Deposit Payment & Signature	0 days	Tue 10/25/05	Tue 10/25/05	7	Homeowner	
4		Order Whirlpool tub	1 day	Wed 10/19/05	Wed 10/19/05		Project Manager	
5		Tub/Tile tear out	1 day	Wed 8/31/05	Wed 8/31/05		Sebring Services	
6		Frame Tub Platform & Walls	2 days	Mon 10/24/05	Tue 10/25/05		Sebring Services	
7		2nd Payment Due (Start)	0 days	Tue 10/25/05	Tue 10/25/05	6		
8		Electrical	2 days	Wed 10/26/05	Thu 10/27/05	7	Electrician	
9		Rough Plumbing	2 days	Fri 10/28/05	Mon 10/31/05	8	Plumber	
10		3rd Payment Due	0 days	Mon 10/31/05	Mon 10/31/05	9		
11		Insulation	1 day	Tue 11/1/05	Tue 11/1/05	10	Sebring Services	
12		Install Cement board	1 day	Wed 11/2/05	Wed 11/2/05	11	Sebring Services	
13		Tile & Grout	4 days	Thu 11/3/05	Tue 11/8/05	12	Homeowner	
14		Measure for bench seat	1 day	Wed 11/9/05	Wed 11/9/05	13	Fabricator	
15		4th Payment Due	0 days	Wed 11/9/05	Wed 11/9/05	14		
16		Install Vanity	1 day	Thu 11/10/05	Thu 11/10/05	15	Sebring Services	
17		Trim Plumbing	1 day	Fri 11/11/05	Fri 11/11/05	16	Plumber	
18		Install Shower Door	1 day	Mon 11/14/05	Mon 11/14/05	17	Sebring Services	
19		Final Payment Due	0 days	Mon 11/14/05	Mon 11/14/05	18		

**This is a tentative schedule used to forecast an order of events to be completed in a timely manner. This schedule may vary due to unforeseen circumstances or situations out of our control.**